



MacAllister Power Systems www.macallisterpowersystems.com

LOAD BANK TEST REPORT

USTOMER #	used	equipmen	t cust	_CUSTOMER NAME: _		Used equipment				Job#_		3721833	
re-Start up Check - - -	X 1. Eng 2. Coo	lant Level		ety ground conr uit breaker ope ed for proper vo	n (off)			Tested By: Title:		Josh Kincaid Generator Tech Used Equipment 40		t	
Engine Mfg/Model: Caterpillar 550kw Control Panel Mfg: EMCP II Plus					Serial Number: 9ep02579 Serial Number: AFE00402 Serial Number:						550		
ingine Safeties ow Oil Pressur Ii Water Temp: Fest Load/Durat	e:	al Test and/o 30 225	or Set Points PSI °F	Overs	speed:836	###	-	Нос	RPM: irs After		cord Inte	rvals	
TIME		VOLTS		4	AMPS		FREQ	LOAD	COOL		FUEL	% OF	Oil
TIME 11:10 AM	1 479	2 479	3 480	1 690	2 693	3 690	HZ 60.0	KW 550	TEMP°F 178	Lube Oil 69	PRESS 22	Load 100%	Temp 192
11:40 AM	479	479	480	690	693	690	60	550	178	69	22	10070	192
12:10 AM	479	479	480	690	693	690	60	550	178	69	22	100	192
Customer Witi By:					Mac <i>i</i> By:	Allister Eng	jine Pow Josh Ki		roval:				